



Building a Better World
for All of Us®

July 13, 2021

RE: Request for revision of contract end date
Grandview Ave Bridge Replacement
Project

Mr. Lucas Teigen
Fremont County Engineer/Project Manager
615 Macon Avenue
Canon City, CO 81212

Mr. Teigen,

Short Elliott Hendrickson Inc. (SEH) requests to extend the contract end date for the Grandview Ave Bridge Replacement project. The current contract end date is 07/01/2021. The requested new end date is 12/31/2021.

The reason for the request is the extended duration of several project elements that are out of our control including: extended CDOT environmental clearance review; extended CDOT ROW clearance review; extended City waterline design with additional scope; extended coordination period with Black Hills for utility pole relocation.

Should you have any questions regarding this letter, please contact SEH Project Manager Steve Kaye, at skaye@sehinc.com or 720-540-6847.

Respectfully submitted,

A handwritten signature in black ink that reads "Steve Kaye".

Steve Kaye, PE (CO)
Project Manager
SHORT ELLIOTT HENDRICKSON, INC.

Attachments: N/A